

## Kerite Cable Services Project Profile

<b>Project</b>	Southbury Substation
<b>Client</b>	NUSCO
<b>Location</b>	Southbury, Connecticut
<b>Cable Design</b>	69kV, 750kcmil Al – High Voltage Cable
<b>Length</b>	200 circuit feet
<b>Subcontractors(s)</b>	Anderson & Wood
<b>Scope</b>	Installed six heat shrink high voltage cable terminations to be used on a temporary basis. Cables were laid on the ground in cable trays. Six terminations were installed in one week



Completed high voltage termination.



Cables with completed terminations temporarily fixed to the fence.