

Kerite Cable Services Project Profile

Project	Saddle Brook
Client	PSE&G
Location	Saddle Brook, New Jersey
Cable Design	138 kV, 750 kcmil CU
Length	300 Circuit feet
Subcontractors(s)	SM Electric
Scope	Pulled three 300 ft. cables through a new ductbank. Performed an 8 kV jacket test. Installed six high voltage terminals and all sheath bonding accessories. Upon completion of the installation, a final system acceptance test was conducted by KCS technicians. From cable pull to final test this project was completed in five days due to time constraints linked to outages.



KCS technicians work in tandem to meet the required time constraints.



Unloading reels.